

TECHNICAL REPORT

Title: Wind performance testing of 2mm Composite panels for Newbrel Limited.

Report No: N950-25-18939

Technical Report

Title: Wind performance testing of 2mm Composite panels for Newbrel Limited.

Customer: Newbrel Limited
Gainford Drive, Halesowen Industrial Park, Halesowen, West Midlands B62 8BQ

Issue date: 01 May 2025

ICL job no.: TR0275


Author(s): L. Kent – Technician


Test Supervisor: L. Kent - Technician


Checked by: N. McDonald – Manager


Authorised by: S. R. Moxon – Operations Director

Distribution: 1 copy to Newbrel Limited
(confidential) 1 copy to project file









This report and the results shown and any recommendations or advice made herein is based upon the information, drawings, samples and tests referred to in the report. Where this report relates to a test for which Initivo Consultancy Limited is UKAS accredited, the opinions and interpretations expressed herein are outside the scope of the UKAS accreditation. We confirm that we have exercised all reasonable skill and care in the preparation of this report within the terms of this commission with the client. This approach takes into account the level of resources, labour, testing and investigations assigned to it as part of the client agreement. We disclaim any responsibility to the client and other parties in respect of any matters outside the scope of our instruction. This report is confidential and privileged to the client, his professional advisers and Initivo Consultancy Limited and we do not accept any responsibility of any nature to third parties to whom the report, or any part thereof, is made known. No such third party may place reliance upon this report. Unless specifically assigned or transferred within the terms of the agreement, we assert and retain all copyright, and other Intellectual Property Rights, in and over the report and its contents.

Initivo Consultancy Limited,
Stanbridge Road, Leighton Buzzard, Bedfordshire, LU7 4QH
Registered Office, Watford. Registered No. 05640885 England.

Tel. 0333 566 9000

email info@initivo.co.uk

web www.initivo.co.uk

© Initivo Consultancy Limited

Template RPT01-REV04



0057



Revision record:

Rev.	Date	Status	Amendment	By	Checked	Approved

CONTENTS

1 INTRODUCTION5

2 SUMMARY AND CLASSIFICATION OF TEST RESULTS6

3 DESCRIPTION OF TEST SAMPLE7

4 TEST RIG GENERAL ARRANGEMENT8

5 TEST SEQUENCE.....9

6 WIND RESISTANCE TESTING10

7 APPENDIX A – DRAWINGS18

8 APPENDIX B – METHOD STATEMENT FOR ERECTION19

1 INTRODUCTION

This report describes tests carried out at Initivo Consultancy Limited at the request of Newbrel Limited.

The test samples consisted of 2mm composite spandrel panels manufactured by Newbrel Limited.

The tests were carried out during March 2024 and were to determine the weathertightness of the test sample. The test methods were in accordance with the CWCT Standard Test Methods for building envelopes, 2005, for:

Wind resistance – serviceability.

Wind cyclic.

Wind resistance – safety.

The testing was carried out in accordance with Initivo method statement C10485-TMS-REV00.

This test report relates only to the actual sample as tested and described herein.

The results are valid only for sample(s) tested and the conditions under which the tests were conducted.

A fatigue wind loading test was carried out using the assessment method contained in BRE Digest 346 1989.

Initivo Consultancy Limited is accredited to ISO/IEC 17025:2017 by the United Kingdom Accreditation Service as UKAS Testing Laboratory No. 0057 for a schedule of tests. Tests listed above marked with an asterisk are not on our schedule.

Initivo Consultancy Limited is Approved Body No. 1766.

Initivo Consultancy Limited is certified by BSI for:

- ISO 9001:2015 Quality Management System,
- ISO 14001:2015 Environmental Management System,
- ISO 45001:2018 Occupational Health and Safety Management System.

The tests were witnessed wholly or in part by:

Jason Nock	-	Newbrel
Gary Nock	-	Newbrel
Barrie Nuttall	-	Newbrel
Simon Carter	-	Newbrel

2 SUMMARY AND CLASSIFICATION OF TEST RESULTS

The following summarises the results of the tests carried out. For full details refer to Sections 7.

TABLE 1

Date	Test number	Test description	Result
12 March 2025	1	Wind resistance – serviceability ±2400 Pa	Pass
12-16 March 2025	2	Wind cyclic	Pass
17 March 2025	3	Wind resistance – safety ±3600 Pa	Pass

Statement of uncertainty

The above declared results have been taken from the actual measured values without the uncertainty being applied. The measurements have been taken using suitably calibrated equipment that allows measurements to be taken as outlined in the following sections of this report.

3 DESCRIPTION OF TEST SAMPLE

3.1 GENERAL ARRANGEMENT

The sample was as shown in the photo below. The following details apply:

Façade type 2mm Composite spandrel panels

Location on project - System test

The specimen details have been provided by Newbrel Limited on their drawings and are included as an appendix to this report. *Some of the information supplied and included has not be verified by Initivo.*

The sample was installed by representatives of Adept Facades Limited in accordance with their installation method statement.

PHOTO 3335

TEST SAMPLE ELEVATION




4 TEST RIG GENERAL ARRANGEMENT

The test sample was mounted on a rigid test rig with support steelwork designed to simulate the on-site/project conditions. The test rig comprised a well sealed chamber, fabricated from steel and plywood. A door was provided to allow access to the chamber. Representatives of Adept Facades Limited installed the sample on the test rig. See Figure 1.

FIGURE 1

TEST RIG SCHEMATIC ARRANGEMENT



SECTION THROUGH TEST RIG

5 TEST SEQUENCE

The test sequence was as follows:

- (1) Wind resistance – serviceability
- (2) Wind cyclic
- (3) Wind resistance – safety
- (4) Wind resistance – overload
- (5) Controlled dismantle

6 WIND RESISTANCE TESTING

6.1 INSTRUMENTATION

6.1.1 Pressure

One static pressure tapping was provided to measure the chamber pressure and was located so that the readings were unaffected by the velocity of the air supply into or out of the chamber.

A pressure transducer, capable of measuring rapid changes in pressure to within 2% was used to measure the differential pressure across the sample.

6.1.2 Deflection

Displacement transducers were used to measure the deflection of principle framing members to an accuracy of 0.1 mm. The gauges were set normal to the sample framework at mid-span and as near to the supports of the members as possible and installed in such a way that the measurements were not influenced by the application of pressure or other loading to the sample. The gauges were located at the positions shown in Figure 2.

6.1.3 Temperature

Platinum resistance thermometers (PRT) were used to measure air temperatures to within 2°C.

6.1.4 General

Electronic instrument measurements were scanned by a computer controlled data logger, which also processed and stored the results.

All measuring instruments and relevant test equipment were calibrated and traceable to national standards.

6.2 FAN

The air supply system comprised a variable speed centrifugal fan and associated ducting and control valves to create positive and negative static pressure differentials. The fan provided essentially constant air flow at the fixed pressure for the period required by the tests and was capable of pressurising at a rate of approximately 600 pascals in one second.

6.3 PROCEDURE

6.3.1 Wind Resistance – serviceability (CWCT (2005))

Three positive pressure differential pulses of 1200 pascals were applied to prepare the sample. The displacement transducers were then zeroed.

The sample was subjected to one positive pressure differential pulse from 0 to **2400** pascals to 0. The pressure was increased in four equal increments each maintained for 15 ±5 seconds. Displacement readings were taken at each increment. Residual deformations were measured on the pressure returning to zero.

Any damage or functional defects were recorded.

The test was then repeated using a negative pressure of **-2400** pascals.

6.3.2 Wind resistance – cycling loading (CWCT (2005))

The following cyclic load tests were carried out on the same sample.

No of cycles	Applied pressure (pascals)
1	$0.9 \times W_p = \pm 2160$
960	$0.4 \times W_p = \pm 960$
60	$0.6 \times W_p = \pm 1440$
240	$0.5 \times W_p = \pm 1200$
5	$0.8 \times W_p = \pm 1920$
14	$0.7 \times W_p = \pm 1680$

Where W_p = design wind load

The sequence above was repeated for a total of six times representing 60 years exposure period and then a single pulse of W_p (+2400 / -2400) was applied.

The frequency of oscillation was seven seconds between loading, with loading applied in a sinusoidal manner.

6.3.3 Wind Resistance – safety (CWCT (2005))

Three positive pressure differential pulses of 1200 pascals were applied to prepare the sample. The displacement transducers were then zeroed.

The sample was subjected to one positive pressure differential pulse from 0 to **3600** pascals to 0. The pressure was increased as rapidly as possible but not in less than 1 second and maintained for 15 ± 5 seconds. Displacement readings were taken at peak pressure. Residual deformations were measured on the pressure returning to zero.

Any damage or functional defects were recorded.

The test was then repeated using a negative pressure of **-3600** pascals.


6.3.4 Wind resistance overload

The sample was finally subjected to one negative pressure differential (up to 4500 pascals maximum) increasing until panel failure or capacity of the fan was reached.

FIGURE 2

DEFLECTION GAUGE LOCATIONS

External View



GAUGE LOCATIONS ON SAMPLE



6.4 RESULTS SUMMARY

TABLE 2

Serviceability Test

Gauge number	Position on panel	Span (L)	Measured deflection	Measured residual deformation
2	Centre	3050 mm	1.6 mm (L/1906) -1.6 mm (L/1906)	0.0 mm -0.1 mm
5	Centre	3500 mm	10.9 mm (L/321) -10.6 mm (L/330)	0.1 mm -0.1 mm

TABLE 3

Safety Test

Gauge number	Position on panel	Span (L)	Measured deflection	Measured residual deformation
2	Centre	3050 mm	2.2 mm (L/1386) -2.2 mm (L/1386)	0.0 mm -0.1 mm
5	Centre	3500 mm	17.6 mm (L/199) -18.1 mm (L/193)	0.4 mm -0.2 mm

6.5 RESULTS

Test 1 (serviceability) Date: 12 March 2025 Time: 9:20

The deflections measured during the wind resistance test, at the positions shown in Figure 2, are shown in Tables 4 and 5.

No damage to the test sample was observed.

Ambient temperature = 5 °C

Chamber temperature = 6 °C

TABLE 4

WIND RESISTANCE – POSITIVE **SERVICEABILITY** TEST RESULTS

Position	Pressure (pascals) / Deflection (mm)				
	607	1199	1806	2403	Residual
1	0.0	0.1	0.2	0.2	0.0
2	0.7	1.1	1.6	2.0	0.0
3	0.1	0.3	0.4	0.5	0.0
4	0.1	0.0	0.2	0.2	0.0
5	3.1	5.6	8.4	11.0	0.1
6	0.1	0.2	0.3	0.5	0.0
2 *	0.6	1.0	1.3	1.6	0.0
5 *	3.0	5.5	8.3	10.9	0.1

* Mid-span reading adjusted between end support readings

TABLE 5

WIND RESISTANCE – NEGATIVE SERVICEABILITY TEST RESULTS

Position	Pressure (pascals) / Deflection (mm)				
	-600	-1198	-1806	-2401	Residual
1	-0.1	-0.1	-0.2	-0.2	0.0
2	-0.6	-1.0	-1.4	-1.8	-0.1
3	-0.2	-0.2	-0.2	-0.2	0.0
4	-0.0	-0.1	-0.1	-0.1	0.0
5	-2.6	-5.1	-7.6	-10.3	-0.1
6	-0.0	0.0	-0.2	-0.4	0.0
2 *	-0.5	-0.8	-1.2	-1.6	-0.1
5 *	-2.6	-5.1	-7.8	-10.6	-0.1

* Mid-span reading adjusted between end support readings

Test 2 (Cycling loading) Date: 12 March 2025 – 16 March 2025

No damage to the sample was observed.

Ambient temperature = 6 °C

Chamber temperature = 7 °C

Test 3 (safety)

Date: 17 March 2025

Time 8:57

The deflections measured during the structural safety test, at the positions shown in Figure 2, are shown in Table 6.

No damage to the sample was observed.

Ambient temperature = 6 °C

Chamber temperature = 7 °C

TABLE 6

WIND RESISTANCE – SAFETY TEST RESULTS

Position	Pressure (pascals) / Deflection (mm)				Wind overload	
	3615	Residual	-3606	Residual	-4207	Residual
1	0.2	0.0	-0.2	0.0	-0.3	0.0
2	2.5	0.0	-2.5	-0.1	-2.9	0.2
3	0.4	0.0	-0.3	0.0	-0.4	0.0
4	0.4	0.0	-0.3	0.0	-0.4	0.0
5	17.6	0.4	-18.0	-0.3	-21.8	-0.6
6	0.2	0.1	-0.1	-0.1	-0.1	-0.1
2 *	2.2	0.0	-2.2	-0.1	-2.5	-0.1
5 *	17.6	0.4	-18.1	-0.2	-22.0	-0.5

* Mid-span reading adjusted between end support readings



7 APPENDIX A – DRAWINGS

The following 3 unnumbered pages are copies of Newbrel Limited drawings:


1702-1003 REV P1

1702-1004 REV P1


1702-4001 REV P1






1	Test 1	1:20
-	Serviceability, Safety & Cyclic	



2	Test 2	1:20
-	Serviceability, Safety & Cyclic	



IF IN DOUBT ASK		DO NOT SCALE	
NOTES: These design drawings are to be read in conjunction with system manufacturers standard details and literature. Drawings are subject to Architect and Project Structural Engineer final approval. The drawing is copyright of Adept Facades and must not be copied or reproduced in any way without written permission of Adept Facades.			
IDENTIFIED POTENTIAL RISKS ON DRAWING:			
<div>SQ Construction sequence determined by buildability of detail</div> <div>! Potential functional or maintenance issue due to construction or architectural requirements</div>			
INSTALLATION NOTES:			
<div>NS Unusual, non-standard or bespoke element</div>			
P1	05.02.25	ISSUED FOR APPROVAL	
Rev	Date	Description	
Document Status			
FOR APPROVAL/COMMENT			
		Adept Facades Ltd Woodland Lodge Nottingham NG13 9PL www.adeptfacades.com	
Client			
Newbrell			
Project			
Insulated Panels Impact and Wind Load Testing			
Title			
Test Rig - Panel Arrangement Wind Load Testing			
Cad File Name	Drawn By	Checked	
1702-1000	VERTEKS	-	
Date	Scale	Size	
Feb 25	1:20		A3
Drawing Number			Revision
1702-1003			P1



IF IN DOUBT ASK		DO NOT SCALE
NOTES: These design drawings are to be read in conjunction with system manufacturers standard details and literature. Drawings are subject to Architect and Project Structural Engineer final approval. The drawing is copyright of Adept Facades and must not be copied or reproduced in any way without written permission of Adept Facades.		
IDENTIFIED POTENTIAL RISKS ON DRAWING:		
<div><div>SQ</div><div>Construction sequence determined by buildability of detail</div></div> <div><div>!</div><div>Potential functional or maintenance issue due to construction or architectural requirements</div></div>		
INSTALLATION NOTES:		
<div><div>NS</div><div>Unusual, non-standard or bespoke element</div></div>		
P1	05.02.25	ISSUED FOR APPROVAL
Rev	Date	Description
Document Status:		
FOR APPROVAL/COMMENT		
<div><div><div><div></div><div>ADEPT FACADES LIMITED</div><div>Established in 1996</div></div><div><div>Adept Facades Ltd</div><div>Woodland Lodge</div><div>Nottingham</div><div>NG13 9PL</div><div>www.adeptfacades.com</div></div></div></div>		
Client		
Newbrell		
Project		
Insulated Panels Impact and Wind Load Testing		
Title		
Test Rig - Panel Arrangement Wind Load Testing		
Cad File Name		
1702-1000		
Date		
Feb 25		
Scale		
1:20		
Size		
A3		
Drawing Number		
1702-1004		
Revision		
P1		